

INSTRUCTIONS

THE BOROUGH OF HANOVER - STORMWATER MANAGEMENT PERMIT

Revised 4/18/19

The instructions as listed below are intended to assist applicants in completing and submitting an application for a Borough stormwater management permit.

1: Project Information – Please complete this section to keep the Borough’s records up to date in case they need to contact you regarding your application. In the section titled “Reason for application”, be as specific as you can about the nature of your project. This information helps provide the Borough with a general background on the project that they may not be aware of.

2: Property owner purposes – please list the square footage(s) of the project and if you have any previous stormwater permits on file that could be utilized by the Borough in their review / processing efforts.

3: PROVIDE A SKETCH OF THE PROPERTY, LISTING SQUARE FOOTAGES OF EXISTING (and new or proposed) IMPERVIOUS STRUCTURES. If the property is > **500** square feet a stormwater facility will have to be installed to manage the increase in stormwater runoff. There are examples in your packet of suitable facilities that could be used. The calculations will be checked and verified before permit is completed.

4: Sign – An application must be signed by the property owner on file with the Borough.

5: Complete other attachments, if structure(s) is > 500 square feet or project is larger than 1 acre.

- Homeowner Certification Form or As-built Plan Certification Form (*dependent on project*)
- Operation and Maintenance Agreement
 - Must get recorded at York County Recorder-Deeds Office after proper signatures between both parties is completed
 - Address: 28 E Market Street, York, PA 17401
 - Phone: (717) 771-9295 (it is recommended that applicants contact to confirm fees)
- Sketch examples for stormwater facilities
- Inspection forms for bio-retention, pervious pavement and seepage bed

6: Please return to the Engineering Office. If you have questions please schedule an appointment or call, (717) 637-3877.

THE BOROUGH OF HANOVER
STORMWATER MANAGEMENT PERMIT APPLICATION
SECTION I – Revised 4/18/19

Attention: If you, as a property owner, are planning to construct any type of structure or improvement to your property – patio, driveway, etc. – that will impact the nature of stormwater runoff leaving your property (rate, volume, direction, concentration, etc.), then you must comply with the Hanover Borough Stormwater Management Ordinance No. 2235. Completion of this form will allow the staff to guide you through the associated regulations.

Step 1: Complete the project information

Property Owner: _____

Property Address: _____

Daytime Phone Number: _____

Email Address: _____
Check box for the preferred method of communication above

Reason for application (please provide information regarding square footage of what you are building)

Step 2: Property owner proposes

New/alterd Pavement (Parking area, driveway) _____SF

New/alterd Building (Shed, Garage, Addition; Excluding Demolition) _____SF

New/alterd Sidewalk or Patio (Concrete, Brick) _____ SF

New/alterd swimming pool _____SF

New/alterd Best Management Practice (BMP) _____SF

Changing the ground surface cover (Clearing a wooded lot, converting a meadow area to yard)
_____SF

Farming Activities (not new buildings or impervious) – If in compliance with Chapter 102, exempted.

Timber Activities – If in compliance with Chapter 102, exempted. _____

Have any other exterior improvements been completed on the property since December 23, 2014?

If so, please list the projects and permit numbers _____.

Step 3: Provide sketch of property with all square footages, property lines, existing improvements and proposed improvements.

Step 4: Please sign below and date.

Step 5: Please read, acknowledge and potentially complete (if possible at this time) the other attachments associated with the permit.

Step 6: Please return to the Engineering Office. If you have questions please schedule an appointment or call.

Read, sign and date the application below to acknowledge and accept the requirements (including construction requirements and associated administrative items) outlined and reviewed with the permit officer.

I understand and agree to the following:

1. I will be required to construct all improvements and associated stormwater management facilities in accordance with the attached plans and details.
2. Any exemption, permit, or authorization issued or approved based on false, misleading or erroneous information provided by an applicant is void without the necessity of any proceedings for revocation. Any work undertaken or use established pursuant to such permit or other authorization is unlawful. No action may be taken by a board, agency or employee of the Borough purporting to validate such a violation.
3. Upon presentation of proper credentials, the Borough may enter at reasonable times upon any property to inspect the condition of the stormwater structures and facilities in regard to any aspect regulated by this Ordinance.
4. Proper management of stormwater runoff associated with this permit is the responsibility of the property owner.
5. All attachments associated with this permit will be completed to the best of the ability of the owner.

Print Name

Signature

Date

STORMWATER MANAGEMENT PERMIT APPLICATION SECTION II

Borough Use Only:

Existing Impervious Area on Property (prior to this Application): _____ ft² (Copy from previous permits or stormwater impervious assessment, if applicable)

New Impervious Area: _____ft²

Removed Impervious Area: _____ft²

Total Impervious Area _____ft²

Project Fees: \$_____ Paid by Applicant_____

Building Permit Officer \$50/hr
Engineer \$85/hr
Engineering Staff \$65/hr
Base Fee \$25

Project Application is:

Exempted from ordinance requirements (Less than 500 ft²); _____

Partially exempted and approved. Required submittals attached (Section 302.B, C or Equivalent DIA): _____
(Refer to Step 2 of Section III)

NPDES: _____ Disturbed area: _____sf

Project is approved (required submittals attached): _____
SWM Permit No. _____

Municipal Official

Signature

Date

The following certification is to be physically provided on any As-Built (Record) Plans submitted to the Borough for close out and termination of a Stormwater Permit or other related permit;

STORMWATER MANAGEMENT “AS-BUILT” CERTIFICATION

I HEREBY CERTIFY THAT THE STORMWATER MANAGEMENT FACILITY (FACILITIES) / BMPS SHOWN ON THESE PLANS AND INDIVIDUALLY IDENTIFIED BELOW HAS (HAVE) BEEN CONSTRUCTED IN ACCORDANCE WITH THE PLANS INCLUDED UNDER THE HANOVER BOROUGH PERMIT APPROVAL, NUMBER _____, EXCEPTING THOSE APPROVED FIELD CHANGES MADE AND AS NOTED IN RED ON THESE “AS BUILT” RECORD DRAWINGS. FURTHERMORE, THE RED-NOTED EXCEPTIONS DO NOT ADVERSELY AFFECT THE INTENDED PERFORMANCE OF THE FACILITY (FACILITIES).

FACILITY / BMP IDENTIFICATION (IDENTIFY EACH INDIVIDUALLY);

FACILITY / BMP ID NUMBER

FACILITY / BMP TYPE


_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

_____/_____

NAME: PRINTED / SIGNATURE

DATE OF CERTIFICATION

PROFESSIONAL REGISTRATION NUMBER



(SEAL)

Note:

“Certify” means to state or declare a professional opinion based on sufficient and appropriate onsite inspections and material tests conducted during construction

The following certification is to be completed and submitted to the Borough for close out and termination of a Stormwater Permit or other related permit (for any **Single Family Residential Project**, meeting the criteria as listed on the Hanover Borough Stormwater Permit Flowchart).

STORMWATER MANAGEMENT “AS-BUILT” CERTIFICATION

I HEREBY CERTIFY THAT THE STORMWATER MANAGEMENT FACILITY (FACILITIES) / BMPS SHOWN ON STORMWATER PERMIT NO. _____ HAS (HAVE) BEEN CONSTRUCTED AND COMPLETED IN ACCORDANCE WITH THE PERMIT, AND THAT ANY CHANGES MADE TO THE FACILITIES / BMPS WERE DONE WITH BOROUGH APPROVAL AND CONSEQUENTLY DO NOT ADVERSELY AFFECT THE INTENDED PERFORMANCE OF THE FACILITY (FACILITIES).

FACILITY / BMP IDENTIFICATION (IDENTIFY EACH FACILITY / BMP INDIVIDUALLY);

FACILITY / BMP ID NUMBER

FACILITY / BMP TYPE

_____	_____
_____	_____
_____	_____

_____ / _____

NAME: PRINTED / SIGNATURE

DATE OF CERTIFICATION

Note:

“Certify” means to state or declare an opinion based on sufficient and appropriate onsite inspections, observations, photographic records, material tests, etc. conducted by the owner and/or Contractor responsible for overseeing construction of said facilities/BMPs.

**OPERATION AND MAINTENANCE (O&M) AGREEMENT
STORMWATER MANAGEMENT BEST MANAGEMENT
PRACTICES (SWM BMPs)**

THIS AGREEMENT, made and entered into this _____ day of _____, 20__ by and between _____, (hereinafter the ("Landowner")), and the Borough of Hanover, York County, Pennsylvania, (hereinafter "Borough")

WITNESSETH

WHEREAS, the Landowner is the owner of certain real property more particularly described in that deed dated _____ and recorded in the Office of the Recorder of Deed in and for York County, Pennsylvania in Deed Book _____ at page _____ which has a property address of: _____ (hereinafter "Property"); and

WHEREAS, the Borough, and the Landowner, his successors and assigns, agree that the health, safety, and welfare of the residents of the Borough and the protection and maintenance of water quality require that on-site SWM BMPs be constructed and maintained on the Property; and

WHEREAS, the Landowner has submitted a SWM BMP Plan, attached hereto and made a part hereof and identified as Exhibit A, which provides for management of stormwater within the confines of the Property through the use of BMPs, which Plan has been approved by the Borough; and

WHEREAS, the Borough requires, through the implementation of the SWM BMP Plan (Exhibit A), that the SWM BMPs as required by said Plan and the Municipal Stormwater Management Ordinance be adequately operated and maintained by the Landowner, his successors and/or assigns, in accordance with an Operations and Maintenance Plan (O&M Plan). The O&M Plan is attached hereto and made a part hereof and identified as Exhibit B.

NOW, THEREFORE, in consideration of the foregoing promises, the mutual covenants contained herein, and the following terms and conditions, the parties hereto agree as follows:

1. The Landowner shall construct the SWM BMPs in accordance with the approved Plan (Exhibit A) and in accordance with applicable industry standards and practices.
2. The Landowner shall operate and maintain the SWM BMPs as shown on Exhibit A in good working order in accordance with the specific operation and maintenance requirements set forth in Exhibit B.
3. The Landowner shall inspect the SWM BMPs at intervals outlined on the approved Plan or as set forth in Article VIII Section 802 of the Stormwater Management Ordinance (below), whichever inspection schedule is stricter.
 - a. Annually for the first five (5) years.
 - b. Once every two (2) years thereafter.
 - c. A report of all inspections shall be submitted to the Borough by the end of the calendar year in which the inspections were conducted.
 - d. All inspection records shall be maintained by the landowner or successor for a period not less than five (5) years from the date of the inspection and shall be made available to the Borough within five (5) calendar days of receipt of written request by the Borough.

- e. The Borough or its designee may inspect all phases of the construction, operation, maintenance and any other implementation of SWM BMPs.
- 4. The Landowner hereby grants permission to the Borough, its authorized agents and employees, to enter upon the property, at reasonable times and upon presentation of proper credentials, to inspect the BMPs whenever the Borough deems it appropriate. Whenever possible, the Borough shall notify the Landowner prior to entering the property.
- 5. In the event the Landowner fails to operate and maintain the BMPs per paragraph two (2.), the Borough or its representatives may enter upon the Property and take whatever action is deemed necessary to maintain said BMP(s). It is expressly understood and agreed that the Borough is under no obligation to maintain or repair said facilities, and in no event shall this Agreement be construed to impose any such obligation on the Borough.
- 6. In the event the Borough, pursuant to this Agreement, performs work of any nature or contracts to have such work performed, or expends any funds in performance of said work for labor, use of equipment, supplies, materials, and the like, the Landowner shall reimburse the Borough for all such expenses (direct and indirect) incurred within ten (10) days of receipt of invoice from the Borough.
- 7. The intent and purpose of this Agreement is to ensure the proper maintenance of the onsite BMPs by the Landowner; provided, however, that this Agreement shall not be deemed to create or affect any additional liability of any party for damage alleged to result from or be caused by stormwater runoff.
- 8. The Landowner, its executors, administrators, heirs, assigns, and other successors in interests, hereby release the Borough its employees, agents, and representatives from all damages, accidents, casualties, occurrences, or claims which might arise or be asserted against the Borough, its employees, agents and representatives as a result of the construction, presence, operation, existence, or maintenance of the BMP(s) by the Landowner or Borough.

This Agreement shall be recorded in the Office of the Recorder of Deeds of York County, Pennsylvania, and shall constitute a covenant running with the Property and/or equitable servitude, and shall be binding on the Landowner, his administrators, executors, assigns, heirs, and any other successors in interests, in perpetuity.

ATTEST:

Legal Entity (if applicable): _____

By: _____

Its: _____

ATTEST:

BOROUGH OF HANOVER

By: _____

Michael O'Rourke
Borough Administrator

COMMONWEALTH OF PENNSYLVANIA :
: **SS**
COUNTY OF YORK :

ON THIS, the _____ day of _____, 2019, before me, the undersigned officer, personally appeared _____ of _____, known to me (or satisfactorily proven) to be the person(s) whose name(s) is/are subscribed to the foregoing instrument, and acknowledged that he/she/they executed the same for the purposes herein contained.

IN WITNESS WHEREOF, I hereunto set my hand and official seal.

Notary Public (SEAL)

MY COMMISSION EXPIRES:

COMMONWEALTH OF PENNSYLVANIA :
: **SS**
COUNTY OF YORK :

ON THIS, the _____ day of _____, 2019, before me, the undersigned officer, personally appeared _____ of _____, and that he/she as such officer being authorized to do so, executed the foregoing instrument for the purposes herein contained by signing the name of the _____ by himself/herself as such officer.

IN WITNESS WHEREOF, I hereunto set my hand and official seal.

Notary Public (SEAL)

MY COMMISSION EXPIRES:

COMMONWEALTH OF PENNSYLVANIA :

: **SS**

COUNTY OF YORK :

ON THIS, the _____ day of _____, 2019, before me, the undersigned officer, personally appeared **Michael O'Rourke**, Borough Administrator of the Borough of Hanover, a Pennsylvania Borough, and that he as such officer being authorized to do so, executed the foregoing instrument for the purposes herein contained by signing the name of the Borough by himself as such officer.

IN WITNESS WHEREOF, I hereunto set my hand and official seal.


Notary Public (SEAL)

MY COMMISSION EXPIRES:



EXHIBIT A

As part of the Operation and Maintenance (O&M) Agreement, this exhibit is intended to provide a representation of the installed stormwater management best management practice (SWM BMP) plan.



Not drawn to scale



EXHIBIT B

As part of the Operation and Maintenance (O&M) Agreement, this exhibit is intended to provide a generalized benchmark of acceptable conditions related to your stormwater facility. It does not relieve the owner/inspector from providing a thorough and complete inspection of all facility components, even those as may not be specifically listed below. The Borough will keep the inspection form on file and will provide a copy to the property owner in accordance with the inspection frequency.

Type of Stormwater Management Facilities:


- Seepage Bed/Trench
- Pervious Pavement
- Bioretention (rain garden)
- Other: _____

Circled below are the acceptable baseline conditions according to the type of facility

Is the area free from sediment, debris, trash, leaves, oil and other stains? YES NO N/A	Has the area ever been seal coated? YES NO N/A	Is overflow piping on the facility or contributing downspouts operable and free of clogs or debris? YES NO N/A
Are there signs of erosion, scouring or cracking in the facility? YES NO N/A	Is the facility draining properly after three days without rain (viewing pipe when you twist off the cleanout cap)? YES NO N/A	Is the facility discharge causing erosion, scour or other related concerns downstream? YES NO N/A
Is the outlet structure free of damage and unclogged? YES NO N/A	Are all grates/caps in good condition and free of debris? YES NO N/A	Is the facility floor fully covered with vegetation, mulch and/or stone? YES NO N/A
Are all related channels stabilized and fully vegetated or otherwise covered with mulch, stone or matting? YES NO N/A	Has a commercial vac truck and/or sweeper been used? YES NO N/A	Have you regularly provided maintenance and pruning of plantings, removal of weeds, etc.? YES NO N/A

If any of these items are found during the owner's inspection to differ from the approved baseline condition, they should be corrected in a timely manner, in coordination with Borough staff.

STREET NAME



NOTES

1. PROVIDE SQUARE FOOTAGE OF LOT AND OF ALL EXISTING/PROPOSED IMPERVIOUS AREAS
2. PROVIDED DISTANCE OVER LAWN FROM NEW IMPERVIOUS AREAS TO EXISTING, AS SHOWN
4. SHOW DIRECTION OF GRADING/SURFACE FLOW ON LOT
3. THIS PLAN MAY BE HAND DRAWN OR PRINTED




THE BOROUGH OF HANOVER

ATTACHMENT A1
EXAMPLE SITE PLAN SKETCH

DATE	3/26/2015	DRAWN BY	ZRS	DWG NO.	N/A
SCALE	NOT TO SCALE	CHECKED BY		SHEET	1 OF 2

STREET NAME



NOTES


1. PROVIDE SQUARE FOOTAGE OF LOT AND OF ALL EXISTING/PROPOSED IMPERVIOUS AREAS
2. PROVIDED DISTANCE OVER LAWN FROM NEW IMPERVIOUS AREAS TO EXISTING, AS SHOWN
4. SHOW DIRECTION OF GRADING/SURFACE FLOW ON LOT
3. THIS PLAN MAY BE HAND DRAWN OR PRINTED



THE BOROUGH OF HANOVER

ATTACHMENT A2
EXAMPLE SITE PLAN SKETCH

DATE	3/26/2015	DRAWN BY	ZRS	DWG NO.	N/A
SCALE	NOT TO SCALE	CHECKED BY		SHEET	2 OF 2



KEY

- L = LENGTH OF STRUCTURE ROOF = LENGTH OF SEEPAGE TRENCH (FT)
- W = HORIZONTAL WIDTH OF ONE SIDE OF ROOF (FT)
- a = EAVE OVERHANG (FT)
- b = DISTANCE FROM STRUCTURE WALL TO SEEPAGE TRENCH (FT)
= a + 1 FT (PLACE SEEPAGE TRENCH ONE FOOT PAST EAVES)
- x = WIDTH OF SEEPAGE TRENCH (FT) = APPROXIMATELY 2 TO 3 FT
- d = DEPTH OF SEEPAGE TRENCH (FT)

REQUIRED RUNOFF CAPTURE VOLUME OF TRENCH = $L*W*2/12 = L*x*d*0.4 = X=0.28W$ (D=1.5')

RATIO: 3.6 TO 1
(IMPERVIOUS TO INFILTRATION)

NOTES


1. TRENCH MUST BE PROVIDED ON EACH SIDE OF STRUCTURE.
2. TRENCH TO BE WRAPPED IN CLASS 1 GEOTEXTILE.
3. TRENCH TO BE FILLED WITH CLEAN STONE (AASHTO #2 TYP.).
4. TRENCH TO BE CONSTRUCTED AT 0% SLOPE ON UNDISTURBED SOIL.
5. TRENCH TO BE CHECKED REGULARLY TO MAINTAIN PROPER OPERATION.



THE BOROUGH OF HANOVER

ATTACHMENT B1 STORMWATER MANAGEMENT EXAMPLE: STRUCTURES WITHOUT GUTTERS A

DATE	11/29/11	DRAWN BY	ZRS	DWG NO.	N/A
SCALE	NOT TO SCALE	CHECKED BY		SHEET	1 OF 4



KEY

- L = LENGTH OF STRUCTURE ROOF = LENGTH OF SEEPAGE BED (FT)
- W = HORIZONTAL WIDTH OF ENTIRE ROOF (FT)
- a = EAVE OVERHANG (FT)
- b = DISTANCE FROM STRUCTURE WALL TO SEEPAGE BED (FT)
= a + 1 FT (PLACE SEEPAGE BED ONE FOOT PAST EAVES)
- x = WIDTH OF SEEPAGE BED (FT)
x = W + 2 FT
- d = DEPTH OF SEEPAGE BED (FT)
d = 6" TO 8" (AVERAGE)

NOTES


1. BED TO BE WRAPPED IN CLASS 1 GEOTEXTILE.
2. BED TO BE FILLED WITH CLEAN STONE (AASHTO #2 TYP.)
3. BED TO BE CONSTRUCTED AT 0% SLOPE ON UNDISTURBED SOIL.
4. BED TO BE CHECKED REGULARLY TO MAINTAIN PROPER OPERATION.



THE BOROUGH OF HANOVER

ATTACHMENT B2 STORMWATER MANAGEMENT EXAMPLE: STRUCTURES WITHOUT GUTTERS B

DATE	11/29/11	DRAWN BY	ZRS	DWG NO.	N/A
SCALE	NOT TO SCALE	CHECKED BY		SHEET	2 OF 4



KEY

- L = LENGTH OF STRUCTURE ROOF (FT)
- W = HORIZONTAL WIDTH OF ENTIRE ROOF (FT)
- X = WIDTH OF INFILTRATION BED (FT)
- Y = LENGTH OF INFILTRATION BED (FT)

REQUIRED VOLUME OF RUNOFF CAPTURE = $L*W*2/12 = X*Y*D*0.4$ (ASSUME: X=W, D=2FT)
 REQUIRED VOLUME OF BED = $X*Y*D$

$Y=0.21*L$
 RATIO: 4.76 TO 1
 (IMPERVIOUS TO INFILTRATION)

NOTES



1. PIPING AND CLEANOUTS TO BE CENTERED WITHIN INFILTRATION BED.
2. BOTTOM AND SIDES OF BED TO BE WRAPPED IN CLASS 1 GEOTEXTILE.
3. BED TO BE FILLED WITH CLEAN STONE (AASHTO #2 TYP.)
4. BED TO BE CONSTRUCTED AT 0% SLOPE ON UNDISTURBED SOIL.
5. BED TO BE CHECKED REGULARLY TO MAINTAIN PROPER OPERATION.



THE BOROUGH OF HANOVER

ATTACHMENT B3 STORMWATER MANAGEMENT EXAMPLE: STRUCTURES WITH GUTTERS

DATE	11/29/11	DRAWN BY	ZRS	DWG NO.	N/A
SCALE	NOT TO SCALE	CHECKED BY		SHEET	3 OF 4



KEY

- L = LENGTH OF NEW IMPERVIOUS SURFACE (FT)
- W = WIDTH OF NEW IMPERVIOUS SURFACE (FT)
- W = LENGTH OF SEEPAGE TRENCH/BED (FT)
- X = WIDTH OF SEEPAGE TRENCH/BED (FT)

REQUIRED VOLUME OF RUNOFF CAPTURE = $L*W*2/12 = X*W*D*0.4$
 FOR BASIC DESIGN ASSUME: $X=.21*L$, $D=2FT$ WITH PIPE IN TRENCH;
 $X=.28*L$, $D=1.5FT$ WITHOUT PIPE

REQUIRED VOLUME OF TRENCH/BED = $X*W*D$

NOTES

1. PIPING AND CLEANOUTS TO BE CENTERED WITHIN INFILTRATION BED.
2. BOTTOM AND SIDES OF BED TO BE WRAPPED IN CLASS 1 GEOTEXTILE.
3. BED TO BE FILLED WITH CLEAN STONE (AASHTO #2 TYP.)
4. BED TO BE CONSTRUCTED AT 0% SLOPE ON UNDISTURBED SOIL.
5. BED TO BE CHECKED REGULARLY TO MAINTAIN PROPER OPERATION.



THE BOROUGH OF HANOVER

ATTACHMENT B4 STORMWATER MANAGEMENT EXAMPLE: AT-GRADE IMPERVIOUS

DATE	3/26/2015	DRAWN BY	ZRS	DWG NO.	N/A
SCALE	NOT TO SCALE	CHECKED BY		SHEET	4 OF 4

Inspection Form for a Bioretention (rain garden) Facility



1. Property Owner: _____
2. Property Address: _____
3. SWM Permit No: _____

All facilities:

1. Have you regularly provided maintenance and pruning of plantings, removal of weeds, etc.?
Yes No
2. Have you noticed the buildup of loose material (i.e. litter, debris or pollutants) in the BMP?
Yes Minor No
If Yes, has it been removed? Yes No
3. Have you noticed standing water in the BMP for longer than three (3) consecutive days following a rain event?
Yes Minor No
4. Have you noticed occasional clogging or damage to the inlet/outlet structure (trench drain, curb cuts, domed riser or inlet)? Yes Minor No N/A
5. Are all grates and/or caps in good condition? Yes No N/A
If No, will they be replaced? Yes No
6. Have you noticed sediment collecting in the BMP? Yes Minor No N/A
If Yes, has it been removed? Yes No
7. Is the facility floor fully covered with vegetation, mulch and/or stone? Yes No
If No, please fully cover so the BMP can function properly.
8. Have any of the plantings died? Yes Minor No
If Yes, they must be replaced so the BMP can function properly.
9. Have you noticed signs of erosion and bare spots? Yes Minor No
If Yes, have these areas since been re-spread? Yes No
10. During drought conditions have the planting material in the BMP been watered?
Yes No N/A
11. Are all related channels stabilized and fully vegetated or otherwise covered with mulch, stone or matting? Yes No

Are there any other notable surface observations or further explanations of the above answers?

Property Owner Name (Printed)

Signature

Date

Inspection Form for Seepage Beds and Trenches



1. Property Owner: _____
2. Property Address: _____
3. SWM Permit No: _____
4. SWM Facility: At Grade Seepage Bed/Trench Below Grade Seepage Bed/Trench

All facilities:

1. Is Facility functioning as designed? Yes No
2. Is the facility draining properly following three (3) consecutive days following a rain event?
 Yes No
3. Are there signs that the facility is not functioning properly? If so, answer questions 1-3 below.
 - i. Is the facility discharge causing erosion, scour or other related concerns downstream?
 Yes No
 - ii. Have the downstream channels been stabilized? Yes No
 - iii. Has any damage or increased runoff occurred across the property line? Yes No

At Grade Seepage Bed/Trench:

1. Is the area free from sediment, debris, trash, leaves, oil and other stains? Yes No
 - i. If present, have they been removed? Yes No N/A
2. Has any of the Seepage Bed/Trench stone washed away? Yes No
 - i. If yes, has the stone been replaced? Yes No
 - ii. If a continuing problem, has larger stone been placed on Bed/Trench for stabilization?
 Yes No

Below Grade Seepage Bed/Trench:

1. Is overflow piping on the facility or contributing downspouts operable and free of clogs or debris?
 Yes No
2. Have cleanouts been inspected and, if necessary, cleaned? Yes No

Property Owner Name (Printed)

Signature

Date

Inspection Form for Pervious Pavement



1. Property Owner: _____
2. Property Address: _____
3. SWM Permit No: _____

All facilities:

- Is there sediment on the pavement?
Yes No *If yes, indicate amount:* Minor Moderate Severe
- Is the area free from oil or other chemical stains?
Yes No *If no, indicate amount:* Minor Moderate Severe
- Is the area free of trash or other debris?
Yes No *If no, indicate amount:* Minor Moderate Severe
- Are there signs of spalling or cracking in the facility?
Yes No
- Has the area ever been seal coated?
Yes No I don't know
- Has a commercial vac truck and/or sweeper been used?
No Yearly Biannually Quarterly

Is there an infiltration bed or facility located below the pervious pavement? Yes No *(if no skip this section)*

- Is there trash, debris, pollutants and other obstructions observable down the cleanout/grate?
Yes No N/A *If yes, indicate amount:* Minor Moderate Severe
 - Are all grates and/or caps in good condition and free of debris?
Yes No N/A
 - Are all cleanouts, risers, or sumps in good condition?
Yes No N/A
 - Is the facility draining properly following three (3) consecutive days following a rain event?
Yes No N/A
-

Is there an outlet pipe from the sub-surface infiltration bed that can be observed? Yes No (if no skip this section)

1. Are there trash or debris obstructions at the outlet pipe?

Yes No *If yes, indicate amount:* Minor Moderate Severe

2. Is the outlet structure(s) free of damage and unclogged?

Yes No

3. Is the facility discharge causing erosion, scour or other related concerns downstream?

Yes No *If yes, indicate amount:* Minor Moderate Severe

Are there swales, driveways, or stormwater structures (cleanouts, yard drains, roof drains or foundation drains) that connect to the sub-surface infiltration bed? Yes No (if no skip to the end)

1. If there is a grass or meadow tributary area(s), do they have full vegetation coverage?

Yes No N/A

2. Are there signs of erosion, bare spots and sediment in any grass area(s)?

Yes No N/A

3. Are all cleanouts, roof drains, grates, risers or sumps in good condition?

Yes No N/A

4. Is overflow piping on the facility or contributing downspouts operable and free of clogs or debris?

Yes No N/A

Are there any other notable observations? *Please use this space to describe.*

Property Owner Name (Printed)

Signature

Date